

1968 NASA AUTHORIZATION

1409

STATUS OF FACILITY PROJECTS
MANNED SPACECRAFT CENTER, HOUSTON, TEXAS

	<u>Project</u>	<u>FY</u> <u>Approved</u>	<u>Program</u> <u>Plan</u>	<u>Unobligated</u> <u>Balance</u> <u>Jan. 1, 1967</u>	<u>Status</u>
7201	Environmental Testing Laboratory	1962	\$37,954,400	\$ 672,376	Construction 99% complete. Claims pending.
7203	MSC Facilities	1962	\$34,167,000	0	Construction completed. Claim pending.
7203	MSC Facilities	1963	7,403,380	12,428	Construction completed. Claims pending.
7205	Flight Acceleration Facility	1963	11,245,100	94,688	Construction completed. Claims pending.
7207	Mission Control Center	1963	21,678,676	0	Construction completed. Claims pending.
7207	Additions to the Mission Control Center	1964	8,409,000	14,815	Completed.
7212	Mission Simulation and Training Facility	1964	2,069,000	56,500	Construction completed.
7213	Spacecraft Control Technology Laboratory	1964	5,557,800	452,941	Construction completed. Equipment Procurement 95% complete.
7214	Atmospheric Re-entry Materials and Structures Evaluation Facility	1964	\$ 2,695,000	\$ 63,137	Construction 85% complete.
7215	Center Support Facilities	1964	3,821,000	225,000	Construction 99% complete. Equipment Procurement 94% complete.
7216	Launch Environment and Antenna Test	1964	7,514,400	1,168	Construction completed. Claims pending.
7218	Project Engineering Facility	1964 & 1965	4,525,000	805,790	Construction 99% complete.
7220	Ultra-High Vacuum Space Chamber Facility	1964	1,728,600	39,308	Construction 90% complete. Claims pending.
7222	Lunar Mission and Space Facility	1965	2,554,000	35,770	Construction 98% complete. Claims pending.
7223	Electronic Systems Compatibility Facility	1965	3,435,000	252,087	Construction completed.
7224	Modification to Environmental Test Laboratory	1965	6,043,000	3,873,964	Construction 48% complete.
7226	Technical Services Facility	1965	2,330,400	216,400	Construction 90% complete.
7227	Crew Systems Facility	1965	1,626,000	0	Construction complete. Claims pending.