

1968 NASA AUTHORIZATION

STATUS OF FACILITY PROJECTS

<u>Project</u>	<u>FY Approved</u>	<u>Program Plan</u>	<u>Unobligated Balance Jan. 1, 1967</u>	<u>Status</u>
7228 Cafeteria	1965	\$ 787,500	\$ 25,823	Construction 99% complete
7230 Central Heating and Cooling Plant and Warehouse Addition	1965	1,450,000	225,100	Construction completed. Claims pending. Equipment Procurement 85% complete.
7215 Center Support Facilities	1966	800,000	200,800	Construction completed.
7224 Modifications to Environmental Testing Laboratory	1966	3,380,000	551,540	Construction 85% complete
7215 Center Support Facilities	1967	1,000,000	1,000,00	Under design
7235 Lunar Sample Receiving Laboratory	1967	8,100,000	4,011,234	Construction 50% complete
7242 Flight Crew Training Facility	1967	1,100,000	1,100,000	Under design
7245 Engineering Building	1967	2,600,000	2,600,000	Planning
7215 Center Support Facilities	1968	525,000	525,000	Planning
7224 Modifications to Environmental Testing Laboratory	1968	1,900,000	1,900,000	Planning

STATUS OF FACILITY PROJECTS

MANNED SPACECRAFT CENTER - VARIOUS LOCATIONS

<u>Project</u>	<u>FY Approved</u>	<u>Program Plan</u>	<u>Unobligated Balance Jan. 1, 1967</u>	<u>Status</u>
9121 Apollo Propulsion Systems Development Facility (WSTF)	1963	\$ 8,809,000*	\$ 0	Completed. Claims pending.
9137 Lunar Module Test Facility (WSTF)	1964	14,430,000	1,150	Construction. Claims pending
3581 Apollo Spacecraft Facilities (Downey)	1963	9,289,000*	0	Construction.

* R&D Appropriation